

Kodiak Pedestrian Pathway

PLANNING AND DESIGN

City Council Update

August 9, 2016



Project Goals


- Evaluate options for improved pedestrian connections from Center Avenue to the Near Island Bridge
- Identify and prioritize needed pedestrian improvement projects
- Develop achievable implementation plan for moving identified projects forward
- Design new bulkhead parking along Shelikof Street (previously identified as a priority project)

















Project Schedule

		MARCH	APRIL	MAY	JUNE	JULY	' AUGUST	SEP.	ост.	NOV.	DEC.
Complete	Open House #1 (March 8th)										
Complete	Collect Initial Feedback										
Complete	Developed Draft Pedestrian Improvement Projects			•							
Complete	Open House #2 (May 23rd)										
	Collect Feedback on Draft Pedestrian Improvement Projects						•				
	Develop Draft Plan										
	Post Draft Plan for Public Review										
	Public Review Period									•	
	Incorporate Final Feedback										•
	Final Development Plan										





Work Done to Date

- Reviewed Previous Plans
- Site Investigation
- Open House #1 March 8th
 - Collected feedback on concept routes
- Developed Draft Pedestrian Improvement Projects
- Open House #2 May 23rd
 - Collected feedback on draft projects
- Developed Project Scoring Criteria & **Draft Sub-Project Descriptions**
- **Update City Council**








Open House #1:

Route Voting Exercise

Top 3 routes:

- Route C: Center to Mission to Erskine to the Bridge
- Route D: Center to Mission to the Bridge
- Route G: Alternative trail to the Library









Open House #1:

Diagramming Exercise & Handout Comments

- What We Heard
 - Connection at Bridge
 - Crosswalk on Rezanof
 - Mission Road Connections
 - Connections to Library
 - Connections Under Bridge
- Marine Way
 Connection to
 Pearson Cove
- Wayfinding/Signage
- Consider Cruise Ship Passenger Drop-off Areas









Draft Pedestrian Improvement Projects










Draft Pedestrian Improvement Projects









Open House #2:

Project Voting Exercise

- Top 4 projects:
 - Crosswalk on Rezanof Drive
 - Sidewalk on Egan Way
 - Connection from lower Erskine to Rezanof
 - Wayfinding









Project Prioritization Criteria

Ranking Criteria			Weighted Multiplier	Score
Use Intensity	2	High	3	6
	1	Moderate		3
	0	Little		0
Cost of Project	2	Low	3	6
	1	Moderate		3
	0	High		0
Level of Effort	2	Short time frame: 1-2 years	2	4
	1	Moderate time frame: 3-6 years		2
	0	Long time frame: > 6 years		0
Public Input	2	Highest scores at 2 nd Open House voting (4+ votes)	1	2
	1	Second highest scores at 2 nd Open House voting (1-3 votes)		1
	0	No votes at the 2 nd Open House		0
Maintenance	2	Low maintenance	1	2
	1	Moderate maintenance		1
	0	High maintenance		0





Draft Sub-Project Description with Scoring Table

L5 Crosswalk on Rezanof Drive

	Crosswalk on Rezanof Drive: Project Description			
Project Description	Install striped and signed crosswalk on Rezanof Drive near the bridge to Near Island.			
Purpose & Need (For Tourist & Locals)	 Crossing Rezanof can feel unsafe due to the width of the road, the speed of the cars, and sight distance issues along some sections; this sentiment was reiterated by the public at both Open Houses. Voted the top priority project at the 2nd Open House 			
Design Considerations	Property: DOT&PF ROW Width: 10-feet (as recommended by DOT&PF) Surface: White paint on existing asphalt Signage as warranted The location of the crosswalk will need to be determined based on a warrant analysis. This study should determine whether a crosswalk is needed and where the most appropriate location may be (based on road geometry and sight distances).			
Costs	Construction Cost: \$60,000 Engineering: \$40,000 Total: \$100,000 Assumptions: Assumes Warrant Analysis of \$30,000. No flashing beacon. No ROW or Utility issues.			

	Crosswalk on Rezanof Drive: Project Sco	ring			
Scoring Criteria	Scoring Analysis	Score	Multiplier	Subtotal	
Use Intensity	High use is expected based on observations of people crossing and comments received at both Open Houses.	2	3	6	
Cost of Project	Of the three cost estimates this project had the lowest overall cost, thus it was given the highest score.	2	3	6	
Level of Effort	Short time frame (1-2 years); the warrant analysis is expected to take approximately 3 months and a short design and construction time frame is expected due to the small amount of improvements.	2	2	4	
Public Input	This project received 7 votes at the 2 nd Open House.	2	1	2	
Maintenance	Little maintenance which would include restriping.	2	1	2	
			T-+-1 C	20	
Total Score					
Project Rank					







Next Steps

- Additional stakeholder interviews as necessary
 - Cruise Ship Companies
 - Downtown Revitalization Committee
 - DOT&PF
 - Discover Kodiak
 - ITN (Island Trails Network)
 - Property Owners
 - Other?
- Develop draft plan
- Post draft plan for public review
- Incorporate feedback
- Present to City Council for Approval









For more information or to provide comments, please contact:

Michelle Ritter, AICP

Email: kodiakpedplan@dowl.com

Website: www.kodiakpedplan.com

DOWL 4041 B Street Anchorage, Alaska 99503

Phone: 907-562-2000

